

Department of Municipal Affairs
Abu Dhabi City Municipality
Internal Roads and Infrastructure Directorate



مديرية الشؤون البلدية
مدينة أبوظبي
إدارة الطرق الداخلية والبنية التحتية

طلب اعتماد مواد مدنية

Material Approval Request

Submittal No: MIS-349, Rev.2 **Discipline:** Civil
Project: Contract (1) Al Salam Street Tunnel **المشروع:** رقم العقد (1) نفق شارع السلام
Contractor: Samsung - Salf Bin Darwish JV **المقاول:** سامسونج - إئتلاف سيف بن درويش
Consultant: Parsons International Limited **الاستشاري:** بارسونز انترناشيونال ليميتد

المرجع بالمواصفات Spec. Ref	رقم مخططات العقد Drawing No.	المرجع بجدول الكميات BoQ Ref.	Material Description (incl. make, model etc)
---	SABD-DES-STR03-U2S-103	8.04 - 8.12	Threaded Couplers - Alternate 2 Type: CBT Threaded Coupler Size: Rebar Dia. - 16mm, 20mm, 25mm, 32mm & 40mm Make: China
Intended Usage:	For rebar continuation between girders & diaphragms.		الغرض من الاستخدام:
Manufacturer / Source:	M/s Changzhou Jianlian Reinforcing Bar Conjunction Co. Ltd., China		الجهة المصنعة:
Supplier:	M/s Bautech International L.L.C., UAE		الجهة الموردة:
Coating Applicator:			
Submitted Attachments Checklist:			المرفقات المطلوب تقديمها مع الطلب:
<input checked="" type="checkbox"/> 1 - Material Source Declaration Form (MSDF) <input checked="" type="checkbox"/> 2 - Copies of Relevant Parts of Specs, BoQ & Drawings <input checked="" type="checkbox"/> 3 - Specification Comparison Table <input checked="" type="checkbox"/> 4 - Manufacturer's Technical Data / Original Catalogues <input checked="" type="checkbox"/> 5 - Recent Test Reports / Certificates			<input checked="" type="checkbox"/> Manufacturer / Supplier's Guarantee (as per Contract) <input checked="" type="checkbox"/> Previous Approvals <input checked="" type="checkbox"/> Manufacturer's Approval (if applicable)
Contractor's Signature, Stamp and Submission Date:			توقيع وختم المقاول وتاريخ تقديم الطلب:
Consultant's Remarks and Recommendations:			ملاحظات وتوصيات الاستشاري:
Recommended for approval			
Consultant's Signature, Stamp and Date:			توقيع وختم الاستشاري والتاريخ:
Materials Approval Committee Decision:-			قرار موافقة لجنة المواد:-
Conditional Approval			
<ul style="list-style-type: none"> Before installation of coupler, the threaded area of the rebar will be epoxy coated with proper surface preparation. After installation, the coupler will be epoxy coated with proper surface preparation. THE EPOXY COATING MATERIAL WILL BE THE SAME AS APPROVED FOR REBAR. On delivery the Consultant shall collect random samples for testing and confirmation that material complies with required Project Specifications. Surface preparation for coating and installation to be done strictly in accordance with Coating Material Manufacturers' recommendations and Municipality requirements. Routine QA/QC procedures to be carried on under Consultant's supervision. The entire process of preparing the rebar and installation of couplers to be carried out, by specialized technicians duly approved by manufacturer/supplier, exactly in accordance with submitted method statement. All the required Mechanical Equipment e.g. Cutting Machine, Cold Extrusion Press, Tapping Machine, Threading Machine, etc., along with trained operators, shall be provided, on site, by the supplier. 			
Signature of Committee Members & Date			أعضاء اللجنة (التوقيع والتاريخ)